



KOTZEBUE SHORE AVENUE PROJECT



CONSTRUCTION UPDATE The week of July 26th, 2010

Weekly updates will be provided to the public as construction progresses on Shore Avenue. All updates will provide information regarding Construction Schedule, Work Zone Locations, Traffic Control Measures and Public Safety & General Notices.

Please see map below for this week's active work zones.



Construction of Shore Avenue

Installation of Shore Avenue's 4400 lineal feet of erosion protection and roadway improvements is starting to take shape. A majority of the erosion protection wall will be installed by the first week of September. That is just 6 weeks away, so we will continue to have a second shift for the pile installation and rock placement. The rock is arriving by barge and will continue to be delivered to Shore Avenue for the next 2 months. The installation of the wall has started on South side of Vista 1 and will start North of Vista 1 by the end of this week. Please continue to keep all personal items out of the construction area. Your continued patience and cooperation is greatly appreciated.

Schedule

Project activities this week will include:

- Rock delivery from the barges to Shore Avenue
- Backfilling of Vista 1, 2, & 3
- Pile installation at Wall #1 onto Wall #2

There will be an increase in dump truck traffic through town as the project receives fill material from DCI's yard to Shore Avenue. There will be a full road closure continuing from the Bayside Inn to Lagoon St. There will be localized areas of disruption and intermittent traffic detours as material and rock is moved on the project site. As the rock placement and pile work progresses access will be restricted. Please access the businesses and homes from the back whenever possible. As we close the area at the Nullagvik Hotel, Bayside Inn and Empress pedestrian access to the front of the building will be maintained. Heavy equipment will be working in very confined areas. Please help us, help you to be safe and obey all signs and flaggers.

Questions, Comments or Concerns?

Please contact: Kelsi Ivanoff

442-4282

kelsi.ivanoff@aiclcc.com



Construction Safety Tips

- Read & obey all project signs
- Avoid active Work Zones
- Stay positive & patient!