



KOTZEBUE SHORE AVENUE PROJECT



CONSTRUCTION UPDATE The week of June 21, 2010

Weekly updates will be provided to the public as construction progresses on Shore Avenue. All updates will provide information regarding Construction Schedule, Work Zone Locations, Traffic Control Measures and Public Safety & General Notices.

Please see map below for this week's active work zones.



Construction of Shore Avenue

The installation of the steel sheet pile at Vista #3 is nearly complete. Pile driving operations will move from Vista #3 to Vista #1 later this week. Excavation activities are in progress. An archaeologist is monitoring all excavations for artifacts. The first barges of armor rock and steel piling are expected to arrive July 9th. Barges will continue to supply construction material through mid September. As each barge arrives, AIC will promptly offload the material along Shore Avenue.

Once complete, Shore Avenue will have: wide sidewalks on each side of a 2 lane paved roadway, parking lanes, four separate 15 foot wide boat ramps and 50 beautiful LED illuminated whale bone style light poles. AIC appreciates the continuing support and patients of all the area's residents, during the construction of what will become the most spectacular waterfront in the state.

Schedule

Project activities this week will include:

- Material hauling and staging from the project yard and DCI & KIC's yards to Vista #1 & #3
- Excavation of the road surface and storm drain locations.
- Ground thawing at Vista #1 and Pile driving at Vista #1 & #3

Notices and Traffic Control

Work will continue at Vista #3 with full road closure until vista 3 is complete. On 6/24 Shore Avenue will open between Lake Street and Lagoon Street will close between Lagoon Street and Tundra Way. The full road closure between Lagoon Street and Tundra way is expected to last 5 days. Shore Avenue will continue to be closed directly in front of Vista #1 until construction of Vista #1 is complete. Pedestrian access between Lagoon Street and Tundra Way will always be available. Shore Avenue will continue to have excavation activities and heavy equipment traffic. Please obey all construction signs and flaggers.

Questions, Comments or Concerns?
Please contact: Kelsi Ivanoff

442-4282

kelsi.ivanoff@aiclcc.com



Construction Safety Tips

- Read & obey all project signs
- Avoid active Work Zones
- Stay positive & patient!