



KOTZEBUE SHORE AVENUE PROJECT



CONSTRUCTION UPDATE The week of July 12th, 2010

Weekly updates will be provided to the public as construction progresses on Shore Avenue. All updates will provide information regarding Construction Schedule, Work Zone Locations, Traffic Control Measures and Public Safety & General Notices.

Please see map below for this week's active work zones.



Construction of Shore Avenue

The barges have arrived and many more are on their way. AIC has added a second shift to the pile installation and steam thaw crews. As the work progresses additional second shift crewmen will be added. Work will progress around the clock until mid September. The installation of the steel sheet pile at Vista #2 is ongoing and Wall 1 is expected to start later this week. The project materials are being stockpiled along the length of Shore Avenue. Please continue to keep all personal items out of the construction area. Your continued patience and cooperation is greatly appreciated.

Schedule

Project activities this week will include:

- Material hauling and staging on Shore Avenue
- Backfilling of Vista 1, 2, & 3
- Ground thawing at Wall 1 and Pile driving at Vista #2.

There will be a full road closure starting Saturday 17th from the Lagoon Street to Tundra Way. This closure will be in continuing through while Wall 1 is being installed. There will be localized areas of disruption and intermittent traffic detours as material and rock is moved about on the project site. As the excavation and pile work progresses access will be restricted. Please access the businesses and homes from the back whenever possible. As we close the area at the Nullagvik Hotel, Bayside Inn and Empress pedestrian access to the front of the building will be maintained. Heavy equipment will be working in very confined areas. Please help us, help you to be safe and obey all signs and flaggers.

Questions, Comments or Concerns?

Please contact: Kelsi Ivanoff

442-4282

kelsi.ivanoff@aiclcc.com



Construction Safety Tips

- Read & obey all project signs
- Avoid active Work Zones
- Stay positive & patient!