



KOTZEBUE SHORE AVENUE PROJECT



CONSTRUCTION UPDATE September 27, 2010

Weekly updates will be provided to the public as construction progresses on Shore Avenue. All updates will provide information regarding Construction Schedule, Work Zone Locations, Traffic Control Measures and Public Safety & General Notices.

Please see map below for this week's active work zones.



Notices and Traffic Control

Shore Avenue will continue to have one way traffic until the construction season closes. There are traffic control personnel to assist any pedestrians in and out of the closures as needed. Shore Avenue will have intermittent areas of full roadway closure as work progresses. Heavy equipment as well as dump trucks will be operating through all of Shoreline Avenue as well as on other Kotzebue roads, caution is advised.

Schedule - Project activities include:

- Wall backfill and hardware installation
- Roadway construction
- Lighting installation

Construction of Shore Avenue

The electrical lighting, wall support and backfill construction activities will continue north of Rotman's for the next 3 weeks. This will require road closures north of Rotman's during this construction phase. This work is critical to finish prior to the weather shutting down this construction season. Roadway base construction will continue project wide, activities will include cutting to sub-base, backfilling, clearing hardware materials off of the roadway and adding access for 2 way traffic.

Questions, Comments or Concerns?
Please contact AIC
442-4282

Construction Safety Tips

- Read & obey all project signs
- Avoid active Work Zones
- Stay positive & patient!

